BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Providing Rain water Harvesting Facilities in Ward No 15, Dasarahalli*
2	Estimated cost and Technical Sanction NO and Date	Rs.10.00 Lakhs, T.S No.09/22-23, Dt.28.04.2022
3	Amount of Tender	906128.00
4	Job Code No	015-20-000012
5	Name & Address of the contractor	Manjunath N C
6	Aggrement No & Date	EE/DD/AGR/408/19-20, Dt.27.09.2019
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/408/19-20, Dt.27.09.2019
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	29.05.2021
10	Date of receipt of application in Sub Division	-
11	Weather time extended	Yes
12	Due date of Starting the work	27.12.2019
13	Due date of completion of the work	15.06.2022
14	Actul Date of completion of the work	26.12.2019
15	Progress achieved during first extension	-
16	Time extension period applied for	27.12.2019 to 15.06.2022
17	No of Days	901 Days
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	80%
21	Approximate time required for completion on the work	90 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	—
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	ದಿನ ಕ್ರಮಕ್ಕೆ 20% ರಷ್ಟು ದಂಡ ವಿಧಿಸಲಾಗಿರುತ್ತದೆ
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	EOT has been approved with penalty

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು